| Project Details                           |   |
|---|---|
| Year:                                     | 2022                                    |
| Parent Department:                        | Sligo County Council                    |
| Name of Contracting Body:                 | Sligo County Council                    |
| Name of Project/Description:              | Western Distributor Road Phase 2        |
| Procurement Details                       |   |
| Advertisement Date:                       | 14 <sup>th</sup> June, 2018             |
| Tender Advertised in:                     | e-tenders                               |
| Awarded to:                               | SIAC Construction Ltd                   |
| EU Contract Award Notice Date:            | 11 <sup>th</sup> December, 2018         |
| Contract Price:                           | €13,619,349.29 incl. VAT                |
| Progress                                  |   |
| Start Date:                               | 30 <sup>th</sup> November, 2018         |
| Expected Date of Completion per Contract: | 11 <sup>th</sup> January, 2021          |
| Spend in Year under Review:               | €354,687.50 incl. VAT                   |
| Cumulative Spend to End of Year:          | €14,851,475.02 incl. VAT                |
| Projected Final Cost:                     | €14,868,500.00 incl. VAT                |
| Value of Contract Variations:             | €1,249,150.40 incl. VAT                 |
| Date of Completion:                       | Substantial completion achieved on 11th |
|   | January, 2021                           |
| Outputs                                   |   |
| Expected Output on Completion             | 3.1 km                                  |
| (e.g. XX kms of Road, No. of units etc)   |   |
| Output Achieved to date                   | Project 98% complete                    |
| (e.g. X kms of Roads, No of Units etc)    |   |

| Project Details                           |  |  |
|---|--|--|
| Year:                                     | 2022   |  |
| Parent Department:                        | Sligo County Council                               |  |
| Name of Contracting Body:                 | Sligo County Council                               |  |
| Name of Project/Description:              | N4 Collooney to Castlebaldwin Road Project         |  |
| ·   | (Design & Build) – Main Construction Contract      |  |
| Procurement Details                       |  |  |
| Advertisement Date:                       | 21 <sup>st</sup> & 22 <sup>nd</sup> November, 2017 |  |
| Tender Advertised in:                     | e-tenders and OJEU                                 |  |
| Awarded to:                               | Roadbridge Ltd                                     |  |
| EU Contract Award Notice Date:            | 26 <sup>th</sup> February 2019                     |  |
| Contract Price:                           | €79,901,559.41 incl. VAT                           |  |
| Progress                                  |  |  |
| Start Date:                               | 25 <sup>th</sup> February 2019                     |  |
| Expected Date of Completion per Contract: | 28 <sup>th</sup> October 2021                      |  |
| Spend in Year under Review:               | €NIL   |  |
| Cumulative Spend to End of Year:          | €86,032,533.91 incl. VAT                           |  |
| Projected Final Cost:                     | €87,342,674.00 incl. VAT                           |  |
| Value of Contract Variations:             | €7,441,114.59 incl. VAT                            |  |
| Date of Completion:                       | Substantial completion achieved on the 25th        |  |
|   | June 2021  |  |
|   | puts   |  |
| Expected Output on Completion             | 2.7km of upgrading the existing single             |  |
| (e.g. XX kms of Road, No. of units etc)   | carriageway to a Type 2 Dual Carriageway           |  |
|   | from the N4/N17 Toberbride Roundabout to           |  |
|   | Doorly Td.   |  |
|   | 11.2km of offline Type 2 Dual Carriageway          |  |
|   | between Doorly Td. and the proposed                |  |
|   | Castlebaldwin Roundabout junction which is         |  |
|   | just to the southeast of Castlebaldwin             |  |
|   | village.   |  |
|   | 0.80km of offline Type 1 Single Carriageway        |  |
|   | to tie in with the existing N4 at the end of the   |  |
|   | Curlews Bypass.                                    |  |
|   | запоно Буразо.                                     |  |
|   | 4.5km of Type 3 Single Carriageway which           |  |
|   | run parallel to the mainline on the online         |  |
|   | section between the N4/N17 Toberbride              |  |
|   | Roundabout and Doorly Td.                          |  |
|   | 8.0km of side roads to facilitate construction     |  |
|   | of bridge structures and their approaches          |  |
|   | across the mainline.                               |  |
|   |  |  |

|  | One roundabout on the mainline together with the upgrade of the N4/N17 Toberbride Roundabout.  |
|--|--|
|  | Four roundabouts on the local road network.  |
|  | One Compact Grade Separated junction at Drumfin / Cloonlug Td. serving Ballymote, Riverstown and the local hinterlands.  |
|  | 3.4km of combined footway/cycleway from<br>the N4/N17 Toberbride Roundabout in<br>Toberbride Td. to Doorly Td. just north of the<br>N4/L-1302 junction.  |
|  | 0.7km of combined footway linking the<br>Miners Way in Annaghcor Td. to<br>Castlebaldwin Village.  |
|  | Ancillary works including retaining walls, the provision of drainage and attenuation systems, spill containment, petrol interceptors, various utility diversion and extension works, earthworks, pavement construction, boundary treatment, landscaping and street lighting. |
| Output Achieved to date                | Project Approximately 99% complete.  |
| (e.g. X kms of Roads, No of Units etc) | Snagging and accommodation works ongoing.  |