

Project Details	
Year:	2018
Parent Department:	Sligo County Council
Name of Contracting Body:	Sligo County Council
Name of Project/Description:	Western Distributor Road Phase 2
Procurement Details	
Advertisement Date:	14 th June, 2018
Tender Advertised in:	e-tenders
Awarded to:	SIAC Construction Ltd
EU Contract Award Notice Date:	11 th December, 2018
Contract Price:	€13,619,349.29 incl. VAT
Progress	
Start Date:	30 th November, 2018
Expected Date of Completion per Contract:	30 th June, 2020
Spend in Year under Review:	€191,47287
Cumulative Spend to End of Year:	€191,472.87
Projected Final Cost:	€13,619349.29 incl. VAT
Value of Contract Variations:	N/A
Date of Completion:	N/A
Outputs	
Expected Output on Completion (E.G. XX kms of Road, No of units etc)	3.1 km
Output Achieved to date (E.G. X kms of Roads, No of Units etc)	Project 10% complete