

Project Details	
Year:	2019
Parent Department:	Sligo County Council
Name of Contracting Body:	Sligo County Council
Name of Project/Description:	Western Distributor Road Phase 2

Procurement Details	
Advertisement Date:	14 th June, 2018
Tender Advertised in:	e-tenders
Awarded to:	SIAC Construction Ltd
EU Contract Award Notice Date:	11 th December, 2018
Contract Price:	€13,619,349.29 incl. VAT

Progress	
Start Date:	30 th November, 2018
Expected Date of Completion per Contract:	30 th June, 2020
Spend in Year under Review:	€7,086,869.44 incl. VAT
Cumulative Spend to End of Year:	€7,278,342.32 incl. VAT
Projected Final Cost:	€14,868,500.00 incl. VAT
Value of Contract Variations:	€1,249,150.71
Date of Completion:	On-going

Outputs	
Expected Output on Completion (E.G. XX kms of Road, No of units etc)	3.1 km
Output Achieved to date (E.G. X kms of Roads, No of Units etc)	Project 60% complete

Project Details	
Year:	2019
Parent Department:	Sligo County Council
Name of Contracting Body:	Sligo County Council
Name of Project/Description:	N4 Collooney to Castlebaldwin Road Project (Design & Build) – Main Construction Contract

Procurement Details	
Advertisement Date:	21 st & 22 nd November, 2017
Tender Advertised in:	e-tenders and OJEU
Awarded to:	Roadbridge Ltd
EU Contract Award Notice Date:	26 th February 2019
Contract Price:	€70,397,849.70 excl. VAT

Progress	
Start Date:	25 th February 2019
Expected Date of Completion per Contract:	21 st July 2021
Spend in Year under Review:	€29,856,318.42 incl. VAT
Cumulative Spend to End of Year:	€29,856,318.42 incl. VAT
Projected Final Cost:	€70,441,659.85 excl VAT
Value of Contract Variations:	€43,810.15 excl. VAT
Date of Completion:	On-going

Outputs	
Expected Output on Completion (E.G. XX kms of Road, No of units etc)	14.47km of new National Road Construction
Output Achieved to date (E.G. X kms of Roads, No of Units etc)	Project Approximately 40% complete